



WVDP Safety

- The WVDP has achieved more than 4.8 million safe work hours without a lost time work injury or illness
 - Five recent first aid incidents
 - An evaluation of the incidents was conducted
 - Looked for commonalities (several involved ergonomic issues)
 - Identified process improvements
 - Conducted briefings with craft personnel to reinforce safe work practices



There are many hazards on site... Safety is a top priority

April 25, 2007, CTF Meeting



Work in Progress

◆ Drum Cell

- Significant efficiencies with loading (198 drums packaged in one day)
- Modifying tooling and procedures to reduce worker exposure to hazards
- —Third rail shipment completed
- —"On track" to meet our goals of shipping 18,000+ drums this year



1st train shipment made in March

◆ Infrastructure Reduction

- All personnel relocated to allow demolition of three on-site structures
 - Maintenance Shop
 - · Test and Storage Building
 - Old Warehouse
- —Also preparing for old schoolhouse demolition
- Utility isolation/asbestos abatement underway

April 25, 2007, CTF Meeting



Work in Progress

◆ FRS Pump Pit

- Dismantling equipment in the water treatment area for the closed nuclear fuel pool
- All of the materials from the top layer now removed
- Working to remove the lower layer equipment and piping



- Completed decontamination of three cells in the former Reprocessing Facility's Analytical Aisle
- Work continues in three additional cells and ancillary areas
- Preparing for removal of high dose materials
- Continue to process low-level radioactive waste in multiple areas



FRS Pump Pit



Training underway for use of new equipment

April 25, 2007, CTF Meeting



Contract and Core Team Status

- WVNSCO Contract
 - -Expires June 30, 2007
 - —Additional information requested from bidders
- ◆ Core Team
 - -Meeting held last week in Rockville, MD
 - —Further discussed technical issues associated with core team alternative
 - —Next meeting scheduled for May 8-9, 2007

April 25, 2007, CTF Meeting