




West Valley Demonstration Project



March 28, 2007, CTF Meeting

19047_1



WVDP Safety

TRC	1.3
DART	0.8

- ◆ On March 23, WVDP achieved 4,773,200 safe work hours – 226 weeks – without a lost time work injury or illness
- ◆ The increase in TRC and DART is due to a second recordable injury: a back strain that required medical attention
- ◆ Two First Aids
 - An employee struck his head on a valve stem; treated for minor laceration and returned to work
 - An employee pinched his hand while moving furniture, ice was applied and the employee returned to work

March 28, 2007, CTF Meeting


19047_2





Main Plant Work

- ◆ Removal of contaminated debris continues in Main Plant
 - Solidified all remaining liquid waste in Hot Cells
 - Completed cleaning of Hot Cells 1 and 2 and washed down pans
 - Sorting begun in Sample Storage Cell
 - STS Valve Aisle waste packaging mockups started
- ◆ First tank from FRS (Fuel Receiving and Storage) Pump Pit removed; work underway for removal of piping, conduit and additional equipment



Pump Pit

March 28, 2007, CTF Meeting

19047_5



Footprint Reduction

- ◆ Consolidation of maintenance functions well underway
 - Main 1 Warehouse is demo ready
 - Maintenance Storage Area removed
 - Maintenance functions being consolidated in Vit Test Facility
 - Personnel infrastructure (e.g., locker rooms, break rooms) being relocated to Vit Hill Trailers



Maintenance Storage Area – Before, During, After



March 28, 2007, CTF Meeting

19047_6




Waste Management

- ◆ Legacy Waste
 - Processed and shipped approximately 11,000 cubic feet of low-level waste
- ◆ Remote Handled Waste Facility
 - Target: process 22 boxes of waste
 - 14 boxes complete; working on box 15

Example of waste box in Remote Handled Waste Facility



March 28, 2007, CTF Meeting



- Ship for off-site treatment and disposal
- Treat on-site and ship for disposal
- Treat on-site and store

Planning

- ◆
 - Subcontracted design being performed by local experts
 - Preliminary design presentation in mid-April
 - Planning underway for potential construction start this year

NDA Cap

- Cap and slurry wall design are underway with June 30, 2007

Stored Liquid Management

- Tabulation of all tank and sump liquids in storage evaluating treatment and disposal alternatives

March 28, 2007, CTF Meeting

19047_8

19047_9