

Safety

- Lost-time accident on April 25, 2007
 - First in more than four years
 - Fall from ladder resulted in shoulder injury
 - Employee recovering at home
- Skin contamination on May 1 to worker in former Fuel and Receiving Storage area
- Contractor and DOE conducted independent reviews
 - Contractor conducting procedure review to strengthen work procedures



www.em.doe.gov

TRC 1.5 !

DART 1.0

Work in Progress

- · Low-level Waste (stored)
 - Processed and shipped ~11,000 ft³
- Remote Handled Waste Facility
 - Completed processing 19 boxes of waste that has been stored since 1980s
- Main Plant Decontamination
 - Completed decontamination of three laboratory cells
 - Work continuing in Analytical Aisle including removing high-dose laboratory waste
 - Work focus shifting to hardware removal from water treatment area




www.em.doe.gov


Work in Progress – Drum Cell

- Drum Cell
 - Continue to improve efficiencies with loading
 - Modifying tooling and procedures to reduce worker exposure to hazards
 - Shipped 2,328 drums; package 7,149 drums
 - Still "on track" to meet goal of shipping 18,000 drums by the end of the year



www.em.doe.gov





Work in Progress

 Infrastructure Reduction



Schoolhouse

Old Warehouse

Photos of Warehouse Demo

Maintenance Shop

Test and Storage Building



www.em.doe.gov

Planning

- NRC-licensed Disposal Area (NDA) Cap
 - Cap and slurry wall design are underway with design completion by June 30, 2007
- Stored Liquid Management
 - Evaluation of options for management of liquids remaining in underground tanks and Main Plant under development
- North Plateau Groundwater Plume
 - Technical analysis of alternatives for containing the plume drafted and going through technical peer review



www.em.doe.gov

Interim Waste Storage Facility

- RCRA Interim Status Closure Plan for IWSF
 - Building used for RCRA waste container storage
 - Performed actions necessary for RCRA clean closure
 - Washed, decontaminated, sampled floor all results below regulatory limits
 - · Physical building removed in 2006, concrete pad remains
 - DOE submitted Closure Plan to NYSDEC
 - Public Comment Period
 - May 24 June 22
 - · Submit comments to:

Pat Concannon, NYSDEC Region 9 Division of Solid and Hazardous Materials 270 Michigan Ave. Buffalo, NY 14203 Lynn Winterberger, NYSDEC Division of Solid and Hazardous Materials Bureau of Hazardous Waste & Radiation Management 625 Broadway Albany, NY 12233-7258

EM Environmental Management
safety & portormanco & cicanup & ciosure

www.em.doe.gov