

Progress Update



EM Environmental Management

safety performance cleanup closure

WVDP Citizen Task Force, August 22, 2007 Rev 0

www.em.doe.gov

19282_1

Safety

- **Fork truck mishap occurred on August 10**
 - Fork truck was not carrying a load
 - Resulted in recordable injury for driver
 - Cut on nose
 - Bump on forehead
 - Neck strain
 - Immediate and long-term actions put in place
 - All-hands briefing held
 - Investigation continues
 - Appears to be an isolated incident

TRC	1.3
DART	1.0



EM Environmental Management

safety performance cleanup closure

WVDP Citizen Task Force, August 22, 2007 Rev 0

www.em.doe.gov

19282_2

Drum Cell

January 2007

- 18,567 drums in inventory



August 2007

- ~14,000 drums shipped YTD
- Continue to ship by rail weekly
- Target late-Sept. completion



Environmental Management
safety performance cleanup closure

WVDP Citizen Task Force, August 22, 2007 Rev 0

www.em.doe.gov

19282_3

Waste Processing and Shipping

- Process and ship ~16,000 cubic feet of LLW
 - ~11,000 cubic feet processed and shipped
- Process five boxes of high-activity LLW previously removed from Vitrification Facility in the Remote-Handled Waste facility; Ship off-site for disposal
 - 4th box nearly complete



Environmental Management
safety performance cleanup closure

WVDP Citizen Task Force, August 22, 2007 Rev 0

www.em.doe.gov

19282_4

WVNSCO Work

- Complete off-site shipment of Drum Cell waste
- Continue to process and ship LLW
- Initiate installation of a cap over the NDA
- Prepare characterization plan to conduct additional field studies on the North Plateau Groundwater Plume
- Perform repairs/upgrades on the rail line leading the site



EM Environmental Management

safety performance cleanup closure

WVDP Citizen Task Force, August 22, 2007 Rev 0

www.em.doe.gov

19282_5

WVES Work

- Decontaminate the Main Plant Process Building, RHWF and the Vitrification Facility
- Process and ship LLW and TRU waste off-site
- Deactivate, decontaminate and remove additional facilities except for:
 - RHWF, Vitrification Facility, MPPB, and HLW canister storage facilities
- Provide safe interim storage of HLW canisters



EM Environmental Management

safety performance cleanup closure

WVDP Citizen Task Force, August 22, 2007 Rev 0

www.em.doe.gov

19282_6